



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	9/15/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Leescape, HO, Land Tek, Scotts Fence
<b>REPORT NO.</b>	169	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 242 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 55°F -70°F

HOURS OBSERVED: 8:00 am to 9:00 and 1:00 to 4:30 pm  
 VISITORS ON SITE: Vinyard, Bominite meeting

**WORK DESCRIPTION:** RMCI continues to backfill at the water booster station. A potability test was taken on the 2" line that runs to the water fountain. Crews digging grade for edger curbs at the pocket park. This test was taken to Halls Environmental for processing. HO did not perform any work today. Land Tek left at 10:00 am to be off for the rest of the week. Scotts Fence grinding welds and placed primer on pipe fence.



RMCI preparing to sand blast the slab at existing shade structure.



RMCI backfilling at booster station.