



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/16/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO
REPORT NO.	170	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 243 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 am to 3:00 pm

WEATHER: 55°F -70°F

VISITORS ON SITE: Vinyard, Bominite, Nan Masland, Sherri

WORK DESCRIPTION: RMCI continues to backfill at the water booster station. (Gravel around the tank) They are also placing the 18" line to the channel including preparing for the MH. Leescapes continues to build the seat wall just east of Comanche on the north side of the channel. HO cancelled their noon pour but used the time to prepare subgrade and form the two plazas east of Comanche, the two at the pocket park. They will pour on Monday.



RMCI placing 18" line to the channel penetration.



Leescapes building seat wall east of Comanche on the North side.