



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Cartisan
REPORT NO.	171	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 246 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 58°F -84°F

HOURS OBSERVED: 7:15 to 11:15 am and 2:30 to 4:30 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to work around the booster station backfilling and cleaning up. Landtek completing the pipe installation for laterals between California and the Church parking lot on the south side of the channel. Leescapes brought in more material to continue on the seat wall east of Comanche and north side of the channel.



Land Tek trenching for lateral lines between California and the Church on the south side of the channel.



HO Laying out patterns in the pocket park plaza checking dimensions.