



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	9/20/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Leescape, HO, Land Tek, Cartisan, All American
<b>REPORT NO.</b>	172	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 247 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 57°F -82°F

HOURS OBSERVED: 8:00 am to 9:30 and noon to 3:30 pm  
 VISITORS ON SITE: Weekly progress meeting

**WORK DESCRIPTION:** RMCI working on grading next to the low flow channel. They are backfilling at the circle seat wall in the pocket park. Mike T. continues to place pipe at Montgomery Park. Land Tek backfilling laterals on the south side of the channel near California and began trenching laterals west of San Pedro on the south side. Leescapes continues to build seatwall east of Comanche. HO prepared subgrade, formed and poured two ramps, the one on San Pedro in the NW quad and the one on Comanche in the SW quad. RMCI placed a sleeve under the SW quad ramp for electrical conduit to be placed later. All American on site pouring MH base adjacent to the water booster station.

(No photos today.)