



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Leescape, HO, Land Tek
REPORT NO.	174	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	INSPECTOR	Pat Conley

DAY 249 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 10:30 am to 12:00 pm and 1:15 to 2:45 pm
 WEATHER: 80 F VISITORS ON SITE: Vinyard (density tests in AM)

WORK DESCRIPTION: RMCI pressure testing 3" waterline north of tanks (test passed); HO is placing curb in along bike path on south side of channel between California and church parking lot- #3 continuous in the curb per details; Land Tech is working between California and the church parking lot placing boulders and check dams; LeeScapes is placing recycled concrete seat wall at Comanche on the north side of the channel.

No photos today.
