



## Daily Report

### HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	9/23/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Leescape, HO, Land Tek
<b>REPORT NO.</b>	175	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>INSPECTOR</b>	Pat Conley

#### DAY 250 OF 276 CALENDAR DAYS

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
WEATHER: 80 F

HOURS OBSERVED: 10:30 am to 12:00 pm  
VISITORS ON SITE: None

**WORK DESCRIPTION:** RMCI backfilling 3" waterline north of tanks and grading maintenance road on north side of channel between Comanche and San Pedro; HO not on site today; Land Tech is working on laterals on south side of channel between Comanche and San Pedro near the WQS; LeeScapes is cleaning seatwalls for staining

No photos today.

---