



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	9/27/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Bixby
REPORT NO.	177	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 254 OF 276 CALENDAR DAYS (added by CO #6 – 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 56°F -84°F

HOURS OBSERVED: 8:00 to 10:00 am and 12:30 to 4:00 pm
 VISITORS ON SITE: Vinyard, weekly progress meeting

WORK DESCRIPTION: RMCI continues to build shade structure located on the north side of the channel east of Comanche. They poured the verticals at 2:00 pm. Land Tek continues to place laterals on the south side of the channel between San Pedro and Comanche. They pressure tested the two most easterly today with all passing. They also placed a portion of the main line from Comanche to the shade structure. This piece is being pressure tested until 6:30 pm. Leescapes continues to pressure wash the seat walls. HO continues to caulk between the low flow swale and the cmu wall. Bixby began today placing the conduit across the bridge.



HO places caulk between the low flow and the CMU wall.



RMCI finishing concrete around the verticals on the shade structure.