



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	9/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, HO, Land Tek, Bixby
REPORT NO.	178	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 255 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 54°F -83°F

HOURS OBSERVED: 7:30 to 8:30 am and 1:00 to 3:30 pm
VISITORS ON SITE: Vinyard, Parks and Rec, DP Tank

WORK DESCRIPTION: RCMI continues to build the shade structure on the north side of the channel just east of Comanche. Bixby placing the electrical conduit on the west side of the bridge with junction boxes. Land Tek placing laterals on the south side of the channel from about Sta 8+00 to Sta 10+00, this is the south side of the channel between Comanche and San Pedro. Leescapes continues to power wash the seatwalls and will be staining tomorrow. HO was on site measuring quantities.



Bixby placing electrical conduit on the west side of the bridge.



RMCI building the shade structure on the north side of the channel