



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/3/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, HO, Bixby
REPORT NO.	181	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 260 OF 276 CALENDAR DAYS (added by CO #6 - 2 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm    HOURS OBSERVED: 8:00 am to 1:00 pm and 3:30 to 4:30  
 WEATHER: 57°F -79°F    VISITORS ON SITE: Vinyard; Nan, Robin, Wick and film crew for COA arts program; Sites Southwest

**WORK DESCRIPTION:** RMCI grading and cleaning up the site and organizing the subs. HO preparing subgrade and placing forms for exposed aggregate in the pocket park. Land Tek worked Saturday placing laterals lines south side of the channel near Comanche and also repaired damaged mainline. Today they received trees and shrubs for Mountain States. Crews continue to work on the south side of the channel near Comanche. Leescapes began work laying out and placing basecourse for seatwalls in the shade structure area. Bixby laying conduit for electrical to the WBS. Bominite began their work on the mosaic tile art by pouring a sample square. They plan on pouring tomorrow. They also cut the circular seatwall in the pocket park to obtain a more consistent diameter.



Land Tek received a shipment of plants this morning from Mountain States.



Bominate compacting area in the front of this photo. RMCI hand grading on the left side. Bominate saw cutting at the circular seat wall and HO laying out forms for exposed aggregate on the right hand side in the back of the photo.