



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/4/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, HO, Bixby
REPORT NO.	182	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 261 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 6:45 to 9:15 am and 11:00 to 4:00 pm

WEATHER: Rains 52°F -70°F

VISITORS ON SITE: Arts program and camera crew, Bominite, La Farge, weekly progress meeting

WORK DESCRIPTION: RMCI grading around the site and placing the base course fillet on the north side of the channel between San Pedro and Comanche. Land Tek placing boulders on the south side of the channel full length of the project. They are also working on laterals in the pocket park. Leescapes continues building seat wall at the shade structure. Bixby placing conduits in for the water booster station. HO will not be back on site until next week. Bominite poured two plaza areas this morning at the west end of the project by Comanche. COA Arts program on site directing work with Bominite.



Leescapes placing base for the seat wall that runs under the shade structure.



Bominate placing one of the art pieces in a plaza located on the south side of the channel just east of Comanche.