



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	10/6/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Leescape, Land Tek, Bixby
<b>REPORT NO.</b>	184	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 263 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: Cloudy, rain 45°F -71°F

HOURS OBSERVED: 6:45 to 8:45 am and 12:15 to 3:15 pm  
 VISITORS ON SITE: Bominite, Nan

**WORK DESCRIPTION:** RMCI continues to grade the site and help sub to keep the job moving. Land Tek had one crew placing boulders and another pressure testing all 4 zones in the pocket park. (All passing) They began backfill in the late afternoon. Leescapes continues to build the seat wall under the shade structure near Comanche. Bixby began pulling wire and working with Bob w/DP to get the WBS up and running. Bominite on site poured the plaza area on the west side of San Pedro and the sidewalk area in the park. (The sidewalk area was in front of the water fountain) They will place the large area in the pocket park tomorrow next to the existing shade structure. Nan on site in the PM as the contractor fits the art for tomorrows pour.



Land Tek pressure testing in the pocket park.



Bixby working with Bob, who is down in the booster station.