



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, Bixby
REPORT NO.	185	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 264 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 42°F -70°F

HOURS OBSERVED: 7:00 to 9:00 am and 12:30 to 3:30 pm
VISITORS ON SITE: Bominite, Nan, Jerry Lovato, Alan w/SC

WORK DESCRIPTION: RMCI completed cleaning the WQS. Land Tek trenching and preparing site for controller and trenched the north side of the channel between San Pedro and Comanche for the main line irrigation. They are also placing controller wires on the north side. Leescapes worked until noon on the seat wall under the shade structure near Comanche. Bixby backfilling trenches up to the WBS today and will not work tomorrow. RMCI will backfill everything over the tanks and the WBS so that they can build their subgrade for the concrete pads. Bominite placed the plaza near the existing shade structure in the pocket park. They poured at 8:00 am instead of 7:00 am because of rains.



Bominite removing the netting from the art.



Land Tek trenching to the controller pad.