



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	10/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek, HO, PRS
REPORT NO.	187	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 268 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 8:00 to 9:00 am and 12:00 to 4:30 pm
 WEATHER: 45°F -75°F VISITORS ON SITE: Bominite, Nan, Weekly progress meeting, Land Tek

WORK DESCRIPTION: RMCI backfilling over the tanks and forming the pad for a pour tomorrow. PRS on site placing the rebar in said pad. Leescapes continues to build seat walls under the shade structure. Land Tek backfilling at the laterals on the south side of the channel just east of Comanche and placing plants in the pocket park. HO continues to form the edger curbs adjacent to the channel between San Pedro and Comanche. Scotts Fence will not be on site until next week. Bominite placed the plaza art in the pocket park in the seat wall and the smaller area near San Pedro. This completes all the art pours. They will be on site tomorrow until noon washing the last few areas and sealing them.



Bominite exposing the tiles on the seat wall in the pocket park.



Land Tek placing trees and plants in the pocket park.