



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|------------------|------------|--------------------|-----------------------------------|
| REPORT DATE | 10/12/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Advantage, Leescape, Land Tek, HO |
| REPORT NO. | 188 | PROJECT MANAGER | Pat Conley |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 269 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am and 2:00 to 4:00 pm

WEATHER: 48°F -74°F

VISITORS ON SITE: Bominite, Nan, Albuquerque Magazine, Vinyard

WORK DESCRIPTION: RMCI poured the first pad on the easterly tank at 10:15 am. They made the grade changes to 1% sloped to the south. They are preparing the next pad for a pour tomorrow at the same time. Landtek continues to place plants. They are also backfilling on the north side of the channel full length from Comanche to San Pedro. Leescapes completed their seat walls and are now cleaning and staining. Bominite left the site by noon today. They completed all plaza art areas.

No photos today.