



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	10/13/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Land Tek
<b>REPORT NO.</b>	189	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 270 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am and 2:00 to 4:00 pm

WEATHER: 48°F -74°F

VISITORS ON SITE: None.

**WORK DESCRIPTION:** RMCI poured the easterly tank slab at mid morning. Land Tek continues to place plants and blue cobble as they work down the south side of the channel. There are plants missing that have not been delivered yet and the contractor will have to fall back and plant these as they come in. HO not on site.



Pocket Park – buckets show where plants go when they arrive. Blue cobble being placed.



RMCI placing gravel around the manway of the water booster station. Antenna placed on the west side of the goose neck.