



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	10/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Leescape, Land Tek
REPORT NO.	190	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 271 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 49°F -81°F

HOURS OBSERVED: 8:00 to 10:30 am and 12:30 to 2:00 pm
VISITORS ON SITE: None.

WORK DESCRIPTION: RMCI preparing pad at the Water Booster Station and poured at 12:30 pm. Land Tek received one load of rock today in the late pm. They continue to place the blue cobble and plants that they have on site. They are placing buckets to mark where missing plants will be planted when they arrive. Land Tek will be working tomorrow in anticipation of rock being delivered. RMCI will also be working. There may be plants delivered this weekend. PNM was out yesterday the power has been tied in.



RMCI pouring the WBS pad.