



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, AAI Cartesian, Gallery Paint
REPORT NO.	193	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 276 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 42°F -70°F

HOURS OBSERVED: 7:30 to 10:30 am and 1:30 to 3:30 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI working grades and placing dirt in low areas (usually Landscape areas) for grading after the bike path is paved. Most of the extra dirt is coming for Montgomery Park at the tanks. AAI mobilized and began subgrade on the bike path between San Pedro and California. They made 6 passes (2 wide) ripping the soil and watering. They then laid it down with a blade and rolled it. All densities passed. Land Tek continues to plant. They have had several leaks that needed to be repaired. They also marked where their sleeves crossed the path so that AAI could be aware of their locations. Gallery Paint sandblasting the shade structure. They are sandblasting the columns and the underneath of the top. They will place rust coating tomorrow.



AAI preparing subgrade for the bike trail between San Pedro and California



Gallery Paint sand blasting the shade structure. They covered the seat wall against damage.