



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/20/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, AAI Cartesian, Gallery Paint Bixby
REPORT NO.	194	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 277 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 46°F -76°F

HOURS OBSERVED: 8:00 am and 4:30 pm
 VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to grade the site. They are also moving dirt into low areas. Land Tek placing plants and working laterals on the north side. They pressure tested an area at about Sta. 16+00 that included trees, shrubs and plants. It passed. The paving crew with AAI paved between San Pedro and California. They placed plastic on the art plazas and used hand equipment next to these areas. The dirt crew worked subgrade prep between San Pedro and Comanche. They again made 6 passed ripping the soils and watering. There were a few areas saturated by the adjacent landscaping. All areas were worked to produce good subgrade. Gallery Paint continued sand blasting the structure and placed the rust coating in the pm. Bixby ran the wiring and the monitoring panel for the WBS. The low voltage wires will need to be placed by others.



Land Tek placing plants on the north side of the channel.



AAI paving between San Pedro and Comanche