



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	10/21/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Land Tek, AAI Cartesian, Gallery Paint, Scotts Fence
<b>REPORT NO.</b>	195	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 278 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 50°F -78°F

HOURS OBSERVED: 7:30 am to 5:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI placing dirt in low areas ahead of the paving. There are also working grade on the north side. AAI paved the bike trail between San Pedro and Comanche. Land Tek working on fine grade and removing filter fabric from under the cobble areas as per SSW instruction. Gallery Paint on site in the am placing the sealant on the rust coating for the shade structure. Scotts Fence placed pipe fence east of the job trailer once AAI was out closing up the south side of the trail. RMCI and Land Tek will be working tomorrow.



Paved bike trail on the south side of the channel between San Pedro and Comanche



Shade structure – Gallery Paint placed sealant on the structure this morning.