



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	10/24/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, Cartesian, Bixby, HO
REPORT NO.	196	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 281 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 49°F -77°F

HOURS OBSERVED: 8:00 am to 10:30 am and Noon to 3:30 pm
 VISITORS ON SITE: None.

WORK DESCRIPTION: RMCI setting bollards with concrete today. Bixby on site for 2 hours this morning placing a seal in the monitoring control box to waterproof. Advantage placing 4" yellow stripes on the bike trail with 3/9' spacing. HO showed up in the am, left and then returned at 11:00 am. They poured at 1:00 pm the exposed aggregate under the shade structure. RMCI placed the art panel sample in this area as instructed at last weeks progress meeting. RMCI worked Saturday digging out for the bollards. Land Tek on site digging lateral lines on the north side including behind CMU wall.



Land Tek trenching for laterals on the north side of the channel west of San Pedro.



HO placing exposed aggregate under shade structure.