



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	10/25/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Land Tek, Cartesian, HO, Leescapes
<b>REPORT NO.</b>	197	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 282 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 45°F -70°F

HOURS OBSERVED: 8:00 to 10:00 am and 12:30 to 5:00 pm  
 VISITORS ON SITE: Weekly progress meeting

**WORK DESCRIPTION:** RMCI continues to grade the site and helping subs. RMCI placed the 3/8" gravel in the annular space between the manways and the manhole openings at the water harvesting tanks. Land Tek adjusting sprinklers on the south side of the channel. Jesse walked the site after the meeting and pointed out items to be completed before seeding contractor can move in. HO preparing subgrade and setting forms for the drive pad and the sidewalk at Montgomery Park. Leescapes on site yesterday and today repairing seatwalls and re-staining the repaired areas. Contractor has stated that the trail be will open by close of day on Saturday.



Bike trail on the south side of the channel with striping



HO placing drive pad and sidewalk  
at Montgomery Park by the WBS