



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/26/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, Cartesian, HO
REPORT NO.	198	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 283 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 41°F -68°F

HOURS OBSERVED: 9:00 am to 10:30 am and 12:30 to 3:30 pm  
 VISITORS ON SITE: Mike Whittner w/Parks, Kurt Wagener

**WORK DESCRIPTION:** RMCI grading on the north side of the channel and helping Land Tek with some of their areas that need to be worked. HO poured the drivepad and the sidewalk at Montgomery Park. They continue to grade for other sidewalk areas going to the north and the one west between the pads. Land Tek placing missing shrubs and trees as outlined by Jesse with SSW. They are also fine grading along the south side including plant wells. I observed a pressure test on the north side west of Comanche today; that should be the last of the laterals on the site.



This area will need to be regraded for proper drainage.