



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/27/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, Cartesian, HO, Gallery Paint
REPORT NO.	199	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 284 OF 285 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 41°F -60°F

HOURS OBSERVED: 8:00 am to 2:30 pm
 VISITORS ON SITE: Dick and Dave w/Land Tek, Don Penners with DP Products, Thomas Vargas w/Parks, Tim Cavellier w Mesa Turf

WORK DESCRIPTION: RMCI working grades on the north side near the power pole on the east side of the shade structure. Land Tek continues planting, grading and placing benches. Gallery Paint on site painting bollards and will be out tomorrow for the second coat. HO preparing subgrade and placing forms for the sidewalk at Montgomery Park going north and the short piece on California on the north side of the channel at the exposed aggregate.



Benches placed at all areas. This is the plaza on the south side of the channel near Comanche.



Storm waters through out the day.