



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	10/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, HO, Gallery Paint, Terra Worx
REPORT NO.	200	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 285 OF 285 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 7:30 to 9:00 am and 10:00 am to 3:00 pm

WEATHER: 39*F -60*F **VISITORS ON SITE**: Jaime and Pat w/SEC

WORK DESCRIPTION: RMCI working the grade, placing the swale along the south side of the project between San Pedro and Comanche. Terra Worx began seeding today working from California down to San Pedro. They will be seeding tomorrow. Gallery Paint completed the painting of the bollards. Scotts Fence placed the pipe fence at the Comanche entrance on the north side. HO setting forms for edger curbs along the north side of the project. They poured the sidewalk going to the north from the drivepad at Montgomery Park. They also placed truncated domes on the south side of the channel.



Terra Worx placing the turf seed on the south side of the channel between California and San Pedro



RMCI grading on the south side of the channel between San Pedro and Comanche.