



## Daily Report

### HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	10/31/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, HO
REPORT NO.	201	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

#### DAY 288 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 2:00 to 4:00 pm

WEATHER: 39°F -59°F

VISITORS ON SITE: Jackie w/AAI

**WORK DESCRIPTION:** RMCI forming collars for manholes on entire site. Land Tek was not working today but Geramino was on site to except delivery of rock. (Blue cobbles, wildlife drinker cobble and ½" gravel) HO continues to form edger curbs along the north side of the project and will tomorrow about noon. RMCI worked on Saturday cleaning up the site and finishing hand grading on the south side. The contractor left the site at 3:00 pm and the trail was opened.



Terra Worx placing the turf seed on the south side of the channel between San Pedro and Comanche on Saturday.