



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/2/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, HO
REPORT NO.	203	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 290 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 9:30 am and 1:00 to 3:00 pm

WEATHER: 28°F -52°F

VISITORS ON SITE: Parks Dept.

WORK DESCRIPTION: RMCI removed the jersey barriers on the west side of the park. They continue to form collars for the MH lids. John also grading around the shade structure. Land Tek set the trash receptacles and the water fountain. They are also compacting the crusher fines at the pocket park. HO picked up their forms and patched some existing areas adjacent to their work.

No photos today.
