



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/3/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, HO
REPORT NO.	204	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 291 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 56°F -36°F

HOURS OBSERVED: 8:00 to 11:00 am and 2:00 to 4:00 pm
 VISITORS ON SITE: Kevin Daggett, AMAFCA

WORK DESCRIPTION: RMCI poured the collars at the MH's. They also continue to grade at Montgomery Park. Land Tek continues to place pants and work the north side. They received a delivery of 40 plants from Mountain States. HO cleaning up their forms and had the sidewalk culvert plate painted. AMAFCA delivered picnic tables that were picked up at the COA Parks Department. RMCI to place these tables on the slabs in Montgomery Park at the tanks and WBS.



RMCI poured MH collars and continues to grade at Montgomery Park.