



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	206	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 295 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 32°F -54°F

HOURS OBSERVED: 8:30 and 12:30 pm
 VISITORS ON SITE: Pat Conley and COA Parks

WORK DESCRIPTION: RMCI pulled the top off of the 8' MH on the water harvesting line. They are going to remove the screens and pour an invert. Land Tek continues to place plants and cobbles on the north side of the channel between San Pedro and Comanche. One crew began trenching on the south side of the pads at Montgomery Park for irrigation lines. DP Products on site working on the programming of the booster station.



Land Tek trenching for new irrigation line. RMCI placed picnic tables over the weekend.