



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/8/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	207	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 296 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 30°F -55°F

HOURS OBSERVED: 7:30 to 8:30 am and 10:00 to 3:00 pm
 VISITORS ON SITE: COA Parks, camera man COA Arts, weekly progress meeting

WORK DESCRIPTION: RMCI removing the screen from the 8' MH on the water harvesting pipe line. Land Tek backfilling at the area of the shade structure and continues to plant on the north side of the channel between San Pedro and Comanche. They are also placing cobbles on the north side. Advantage out placing signs for reclaim water and the stop sign on the east side of California. Bob with DP products continues to work on the programming of the water booster station.



Land Tek placing cobbles.