



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/10/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	209	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

#### DAY 298 OF 315 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
WEATHER: 31°F -54°F

HOURS OBSERVED: 8:30 and 2:00 pm  
VISITORS ON SITE: ABCWUA, Pat C. and Alan J. w/SEC

WORK DESCRIPTION: RMCI Backfilling for Land Tek at Montgomery Park. They are also rough grading before AAI comes in on Friday. Land Tek pulled the irrigation pipe at Montgomery Park and RMCI helped with the backfill of un-needed trenches. They began this morning trenching in new locations that met with the newer plan locations. Bob with DP Products out at noon to continue his programming of the water booster station. He was working with Land Tek defining their zones.



RMCI backfilling for Land Tek at Montgomery Park.



RMCI preparing to cut and cap the water line tie in at the south side of Montgomery Park.