



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank, AAI
REPORT NO.	209	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

### DAY 299 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 30°F -55°F

HOURS OBSERVED: 8:30 and 2:00 pm  
 VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI performing general cleaning of the site. They also stripped the forms on the sidewalk at Montgomery Park. Land Tek ran wires to the controller at Montgomery Park and cleaned up. They left the site at noon to return on Monday. AAI prepared subgrade for the roadway at Montgomery Park and placed base course. They also prepared grade for the dirt road on the north side of the channel between California and Comanche. Vinyard on site density testing. Bob with DP Products working at WBS.



AAI rolling base course at roadway in Montgomery Park



AAI finishing the dirt roadway on the north side of the channel.