



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Products, AAI
REPORT NO.	211	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 302 OF 329 CALENDAR DAYS (added by CO #10 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 33°F -58°F

HOURS OBSERVED: 8:30 to 11:00 am and 3:00 to 4:00 pm
VISITORS ON SITE: None.

WORK DESCRIPTION: RMCI placing bases for the bollards at Montgomery Park. They are also performing general cleanup on the entire site. Land Tek completed the irrigation at Montgomery Park and will be ready for pressure tests tomorrow. Crews also working grade and clean up. HO prepared two areas of edger curb near the shade structure and poured in the pm. Bob with DP Products on site working with Land Tek checking zones.

No photos today.