



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	11/16/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Advantage, Land Tek, DP Tank
<b>REPORT NO.</b>	213	<b>PROJECT MANAGER</b>	Pat Conley
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

### DAY 304 OF 329 CALENDAR DAYS (added by CO #10 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm  
 WEATHER: 33°F -59°F

HOURS OBSERVED: 8:00 to 12:30 pm and 1:00 to 3:30 pm  
 VISITORS ON SITE: Irrigation Final see punchlist for attendees,  
 Dick with Land Tek arrived this morning

**WORK DESCRIPTION:** RMCI cleaning out the yard and moved out the office trailer in the afternoon. Land Tek working the grades at Comanche and Geronimo on the irrigation final with SSW. Bixby on site working on their punchlist that was created at their final.



Land Tek and Jesse with SSW at irrigation final.



Sod delivered to the park.