



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	11/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, Terra Worx
REPORT NO.	215	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 306 OF 315 CALENDAR DAYS (added by CO #7 – 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 34°F -59°F

HOURS OBSERVED: 8:00 to 9:00 am and 12:00 to 2:30 pm
 VISITORS ON SITE: COA Parks, Jesse SSW

WORK DESCRIPTION: RMCI poured concrete at one remaining MH collar, Bollard base, 4 Interpretive sign posts and a patch on California. Terra Worx began seeding yesterday afternoon and finished today including the pocket park area. Land Tek working on grade at Montgomery Park. They met with COA Parks and Jesse today. They had dirt to remove to be to grade and then they had to till in the amendment and roll. Land Tek will be working tomorrow to place sod. They may even be working on Sunday if needed.



Seeding completed north side and pocket park.



RMCI, using a pre-made template placed sign posts for the interpretive signs.