



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	2/16/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	22	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 31 OF 240 CALENDAR DAYS
DAY 31 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:00 pm
 WEATHER: Clear, 36°F - 63°F

HOURS OBSERVED: 7:30am to 10:00pm & 2:00pm to 3:30pm
 VISITORS ON SITE: None

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. RMCI continues to pump the stored waters from the earth dam everyday.



Looking west from San Pedro
 RMCI has begun stockpiling mats
 of welded reinforcement. The pvc
 line on the north side is the drain
 line for the earth dam.



Concrete debris being sorted out to haul off the site.