



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank, AAI
REPORT NO.	217	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 310 OF 315 CALENDAR DAYS (added by CO #7 - 9 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 33°F -56°F

HOURS OBSERVED: 8:00 to 11:30 am and 1:30 to 3:30 pm
VISITORS ON SITE: None

WORK DESCRIPTION: RMCI continues to work on punchlist items and began to install safety grates but was asked to stop as pressure testing may be required on lines upstream and downstream. Land Tek installed benches at the shade structure and left the site at 1:00 pm.

No photos today.