



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank, AAI
REPORT NO.	218	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 316 OF 329 CALENDAR DAYS (added by CO #10 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: 36°F -62°F

HOURS OBSERVED: 7:30 to 10:30 am and 2:30 to 3:30 pm
VISITORS ON SITE: None.

WORK DESCRIPTION: RMCI has crews cleaning the channel starting at California working west. They are also working on punchlist items and I went over last Tuesday's list with John K. from RMCI. Land Tek preparing subgrade for sod that will be in tomorrow.



RMCI cleaning the channel.