



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	11/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Advantage, Land Tek, DP Tank
REPORT NO.	219	PROJECT MANAGER	Pat Conley
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 317 OF 329 CALENDAR DAYS (added by CO #10 - 14 calendar days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
 WEATHER: 32°F -56°F

HOURS OBSERVED: 7:30 to 10:30 am and 2:30 to 3:30 pm
 VISITORS ON SITE: Bob with DP Products, weekly meeting

WORK DESCRIPTION: RMCI has crews cleaning the channel starting at San Pedro working west. They are also working on punchlist items. John and I met this morning to go over and sign off items that have been completed. Land Tek placing Sod at Montgomery Park today.



Land Tek placing sod on the south side of the channel at Montgomery Park.



Drainage swale along the south side of the project located east of Comanche working well.