



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	2/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	23	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 32 OF 240 CALENDAR DAYS
DAY 32 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:00 pm
 WEATHER: Clear, 32°F - 60°F

HOURS OBSERVED: 7:30am to 10:00pm & 2:00pm to 3:30 pm
 VISITORS ON SITE: Vinyard 9:30 and 1:00

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. Guzman continues to cut the north side of the channel and place fill on the south side. RMCI continues to pump the stored waters from the earth dam everyday. In the pm RMCI performed removals for HO on Palomas for new Bike Route. HO should be on the site tomorrow to pour sidewalk and wheelchair ramp. In the am Vinyard took passing densities from 24+50 to 27+50 rt and at 1:00 they returned for the first lift at the same stations with passing results.



RMCI performing removals for HO at Palomas for new bike route.