



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	2/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage,HO
REPORT NO.	24	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 33 OF 240 CALENDAR DAYS**  
**DAY 33 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:00 pm  
 WEATHER: Clear, 41°F - 62°F

HOURS OBSERVED: 9 am to 11:00 pm & 2:00pm to 3:30 pm  
 VISITORS ON SITE: Vinyard 8:00 and 1:00

**WORK DESCRIPTION:** Guzman continues to remove channel lining under the San Pedro Bridge. Crews continues to cut the north side of the channel and fill on the south side. Guzman shut down at 1:00 today. HO on site placing the wheelchair ramp and sidewalk tie in at the park near senior center and Palomas. RMCI continues to pump the stored waters from the earth dam everyday.



D6 cutting down north side of channel and pushing material to the south side for fill areas.



HO placing concrete at tie in to sidewalk for bike trail detour off of Palomas.