



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, HO, Cartesian
REPORT NO.	25	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 36 OF 240 CALENDAR DAYS
DAY 36 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:00 pm
WEATHER: Clear, 41°F - 62°F

HOURS OBSERVED: 11am to 12pm & 1pm to 3:30pm
VISITORS ON SITE: Vinyard 2:30

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. Crews continue to cut the north side of the channel and fill on the south side. HO on site removing blankets and forms in the late pm from the wheelchair ramp located near the senior center at Palomas for new bike trail detour. RMCI continues to pump the stored waters from the earth dam everyday. RMCI is working on relocating the earth dam to 200' +/- east of the California Bridge. In doing this they are laying out a new PVC line that will gravity drain most of the waters to downstream of the project.



Contractor continues to removal channel lining under the San Pedro Bridge. This is a low over head area and makes progress slow



Guzman continues to cut and fill for grade and should be preparing subgrade tomorrow.