



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian
REPORT NO.	26	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 37 OF 240 CALENDAR DAYS
DAY 37 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30am- 4:00pm

HOURS OBSERVED: 7:30am to 9am & 1pm to 3:30pm

WEATHER: Clear, 32°F - 57°F

VISITORS ON SITE: Vinyard, weekly meeting

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. Dirt crew began again processing subgrade and getting densities. RMCI working at the wheelchair ramp located near the senior center at Palomas for new bike trail detour making the 1' asphalt. RMCI continues to pump the stored waters from the earth dam everyday. RMCI is working on relocating the earth dam to 200' +/- east of the California Bridge. As discussed in the meeting, the waters will now gravity flows to within a depth of 6".



RMCI laying out pvc line for the gravity flow drain line.



Dozer is processing the 1 ft subgrade prep. The loader with a laborer is picking up the concrete debris as it rolls out.