



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/23/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartisian, Superior
REPORT NO.	27	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 38 OF 240 CALENDAR DAYS
DAY 38 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 12 pm to 3:30 pm

WEATHER: Clear, 34°F - 57°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. Dirt crew began processing subgrade and getting densities. RMCI working at the wheelchair ramp located near the senior center at Palomas for new bike trail detour making the 1' asphalt cut and patch. They are also replacing the sod. I met in the field with Russ to go over quantities for PE # 2. Superior placed shotcrete on the new earth dam placed upstream of the California Bridge this morning.



Guzman removed the earth dam on the west side of the California Bridge. Trucks hauling off the mud.



RMCI made the 1' asphalt cut and patched. They backfilled against the sidewalk and replaced existing grass.