



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/25/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	29	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 40 OF 240 CALENDAR DAYS
DAY 40 OF 120 CALDENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Clear, 33°F - 60°F

HOURS OBSERVED: 6:45 to 8:45 am & 12 to 1:00 pm
VISITORS ON SITE: None

WORK DESCRIPTION: Guzman is working on grade between the bridge at 28+76 and 24+50. Contractor saw cut the channel at the EOP upstream of the expansion joint at 1ft. This was enough to get behind existing spalling at the joint.



Guzman processing the bottom of the channel where waters saturated the subgrade.