



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	2/28/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, HO
REPORT NO.	30	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 43 OF 240 CALENDAR DAYS
DAY 43 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Clear, 31°F - 57°F

HOURS OBSERVED: 7:30 to 9:00 am & 3:30 to 4:30pm
VISITORS ON SITE: None

WORK DESCRIPTION: Both RMCI and Guzman worked on the weekend putting in 9 hrs on Saturday and 5.5 hours (9:00 to 2:30) on Sunday. Contractor working on grade and blue tops. Today the contractor is fine grading and placing top of channel form. They started on the south side in the am. Began north side but fine grading not completed.



Contractor placing forms and performing fine grading.



Sawcut on channel lining 1 ft upstream of expansion joint.