



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage
REPORT NO.	31	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 44 OF 240 CALENDAR DAYS
DAY 44 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Clear, 33°F - 62°F

HOURS OBSERVED: 1:00 to 3:30pm
VISITORS ON SITE: Weekly meeting

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. They also continue to rough grade from 24+00 to the Bridge. RMCI is performing fine grading and setting forms on the channel from 24+00 to 26+50 +/-.



Pile of debris closest to the camera is the rubble that Guzman hauled off.



Guzman continues to remove the channel under the bridge.