



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/2/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS
REPORT NO.	32	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 45 OF 240 CALENDAR DAYS
DAY 45 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Clear, 36°F - 70°F

HOURS OBSERVED: 7:30 to 9:00am and 3:00 to 4:30pm
VISITORS ON SITE: Ray Gabaldon, COA Parks

WORK DESCRIPTION: Guzman continues to remove channel lining under the San Pedro Bridge. They also continue to rough grade from 24+00 to the Bridge. RMCI is performing fine grading and setting forms on the channel from 24+00 to 26+50 +/- . PRS began placing mats from 24+00 to 26+50 starting in the bottom of the channel.



RMCI working fine grade on the slopes and PRS placing rebar mats



Guzman working rough grade from the San Pedro Bridge to 24+00