



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/9/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Superior, Cartesian
REPORT NO.	37	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 52 OF 240 CALENDAR DAYS**  
**DAY 52 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 11:30am and 3:00 to 4:00 pm

WEATHER: Cloudy windy, 31°F - 61°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI is not placing RCP today. Crews are working to fine grade the channel from 24+50 to the San Pedro Bridge. They are also removing top forms and placing top forms in front of the on going work. Guzman continues to remove channel lining under the San Pedro Bridge. (They are about 80% complete) They are also removing channel lining west of the San Pedro Bridge and have trucks hauling off debris. Superior continues to place the shotcrete and has placed from 24+50 to 26+00.



Superior about 30 yards into today's pour



Guzman removing channel lining West of San Pedro.