



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/11/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS
REPORT NO.	39	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 54 OF 240 CALENDAR DAYS
DAY 54 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Cloudy windy, 39°F - 73°F

HOURS OBSERVED: 8:00 to 11:00 am
VISITORS ON SITE: Vinyard, Gas Co. of NM

WORK DESCRIPTION: RMCI continues to set top forms and work final grade. They are also setting forms for the sill wall on the south side top of channel. Guzman began placing fill on the south side of the channel west of San Pedro. PRS



Guzman wheel rolling slope to begin fill west of San Pedro on the southside.



RMCI forming the sill wall on south side of the channel 24+50 to 27+48