



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

| | | | |
|-------------------------|------------|---------------------------|------------------------|
| REPORT DATE | 3/14/11 | PRIME CONTRACTOR | RMCI |
| COA PROJ. NO. | 527481 | SUB-CONTRACTORS | Guzman, Advantage, PRS |
| REPORT NO. | 40 | PROJECT MANAGER | Jim Spinello |
| AMAFCA PROJ. NO. | 400 154001 | OTHER INSPECTOR(S) | Rhonda Hice |

DAY 57 OF 240 CALENDAR DAYS
DAY 57 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Cloudy windy, 41°F - 71°F

HOURS OBSERVED: 7:30 to 10:00 am and 2:30 to 4:30 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continues to set top forms and work final grade. They are also setting forms for the sill wall on the south side top of channel. Guzman began placing fill on the south side of the channel west of San Pedro. Guzman chiseling the existing channel lining at the EOP for a hard connection. RMCI placed the Lithium on the existing channel lining at EOP. PRS placing rebar from 24+50 tying to new shotcrete section placing to 22+00. Superior placed 120 cy of shotcrete.



Tying rebar to existing, cleaning channel lining at tie in and shotcrete right behind.



Contractor placing lithium on existing concrete. This is the first application.



Waters running off of San Pedro due to fire hydrant being opened upstream on Colorado.



Waters are collecting around stockpiled debris and ramps.